FINAL REPORT

Capacity Development and technical support for Drainage line Treatment and Environment Benefit works through MGNREGA in Rajnandgaon, Chhattisgarh

Period: 1 Dec 2017 to 30 April 2018

Submitted to:

Deutsche Gesellschaft für Internationale Zusammenarbeit (GIZ) GmbH, New Delhi
And
State MGNREGS cell Chhattisgarh



Samarthan- Centre for Development Support

House No- 1, Behind Bank of Baroda, KPS Dunda Road, Devpuri, Raipur, Chhattisgarh- 492007, E-Mail: samarthan_raipur@yahoo.co.in







1. Background

GIZ and Ministry of Rural Development, Government of India signed a five-year agreement on "Environmental benefits through Mahatma Gandhi National Rural Employment Guarantee Act (MGNREGS-EB)" in April 2013. The objective of MGNREGS-EB was to implement high quality works through MGNREGS while taking into consideration environmental aspects. It involved participation of community with capacity building of Panchayats to undertake works related to natural resource management. Indicators have also been developed by MoRD and GIZ to measure the progress on project objectives like development of demonstration sites based on principles of natural resource management, participation of women in Gram Sabhas. The Indo-German project "Environmental benefits of the Mahatma Gandhi National Rural Employment Guarantee Act (MGNREGA-EB)" aimed at contributing to the improvement of livelihood resource base of the rural economy by promoting conservation, replenishment and sustainable use of natural resources.

New strategy of Chhattisgarh Government focuses on comprehensive village development plan which had been developed under IPPE-II. It includes all aspects of the village development like skill development; watershed, drinking water, sanitation, livelihood etc. Moreover, it also incorporates issues of social justice and inclusion of the marginalized sections through MGNREGS and other schemes. The purpose of this intervention was to provide the help to Panchayats for developing participatory plans and to pursue its implementation through convergence with the other departments and schemes.

The approach promotes participatory processes within the Panchayats and make change in system at JP and ZP level so that MGNREGS work could be implemented according the comprehensive plan developed by GP and ensured livelihood promotion through sustainable intervention on natural resources like water, soil, forests etc. Programme planning suggests a chain of actions starting with rapport building with people, capacity building of GP/ Gram Sabha, participatory planning, designing, building community organizations, participatory implementation and monitoring.



2. Project Objectives

The interpretation of the objectives are drawn from the TOR document, which details th GIZ AND MORD's agreement on the MGNREGS on environmental benefit. In April 2013, GIZ and MoRD have commissioned a five year joint project "Environmental benefits through Mahatma Gandhi National Rural Employment Guarantee Act (MGNREGA-EB). The objective of MGNREGA-EB is high quality implement MGNREGS works while integrating environmental benefit in the commissioned projects. Thus the focus of the projects is Natural resource management through MGNREGS, whereby community and Panchayats understand the environmental issues and integrate them implementation of the MGNREGS. It also involves strengthening the technical capacities of the Panchayats to commission technically sound structures. The GIZ and MORD have jointly worked out the indicators to measure the resulting project objectives such as , Gram Sabha's in 75% of demonstration sites have selected the SOPs (shelf of projects) based on integrated NRM planning approaches and larger women participation. The project has special focus on the ensuring quality and environmental impact of the assets created, and therefore promotes appropriate monitoring and evaluation systems. The project also emphasis on innovative design in the structures that can lead to environmental benefits such as increase in soil moisture content, on water harvesting. Overall, the project operates at the local, state and national level and envisages developing environmental benefit (EB) models under MGNREGA framework by providing the following support- Information, education, communication

- -Support in Technical designing and guidelines of MGNREGA works
- -Process support in building mechanism for profit sharing and maintenance of assets
- -Monitoring of environmental and gender effects
- -Capacity development of the Panchayat, mates, user groups and Gram Sabha in the above aspects
 - To build the capacities of technical staff of 5 blocks(other than ICRG)/Water deficit block in the Rajnandgaon district for the micro watershed approach/MWC



- To Develop climate resilience Livelihood based model of Drainage line treatment while enhancing the agriculture interventions in the project 13 GPs
- To establish one Mate school in all 6 block of Rajnadgaon district
- District and State level learning Sharing workshop (Jointly with other GIZ partner)
- Knowledge Products (Jointly with other GIZ partner) for Technical backstopping and knowledge management

3. Key Accomplishments

- Community started NRM planning through MGNREGA
- GPs strengthened to plan and implement EB works
- 6000 hectares of land to be covered agriculture
- 13 GP DPR through GIS
- 165 EB structures got approval in 13 GPs
- 177000 Plus Man-days under MGNREGA provided employment to active job card holders for five months during 2016-17 and 2017-18.
- 57827 Cubic Meters land Soil erosion checked
- 1 MATE School established and 22 Women MATEs got trained in 1st batch
- 1 SOP on DLT works has been developed
- Supported and coordinated in organizing state level learning & sharing workshop at Raipur C.G. on 24th March 2018





4. Major Impacts

SOCIAL

- Increased more than 20 percent participation of women and other marginal sections (planning process, Gram Sabha and worksites)
- Farmers as a user group strengthened for the maintenance of the structure respectively.
- Community based organization like SHGs and Youth Group emerged and taking the responsibility of village development.
- Now villages have their own picnic spot and demonstration cum learning site for the district on EB works in future.

INSTITUTIONAL

- 87 Water user groups/11 user committees formed
- It changed the mentality of the village community and forced them to make their best participation in the GPDP planning process as result of that largest number of EB works are identified in financial year 2017-18.
- Now, 40-45 skilled & trained persons are available to do EB works at village and ready to extend their support nearby villages.
- Enhanced capacity of farmer groups for the EB works and after rainy season demand of EB works going to get the momentum with community participation.
- Durable assets created and providing irrigation water to the adjoining farmers or User group.



ENVIRONMENTAL

- The rate of soil erosion is comparatively heavy in loamy soil; 37 Gabion, 20 LBS, 30 Stop Dam and 8 Stop Dam Rapta will also minimize and arrest the soil erosion from 57827 CUM area and also in drainage line to great extent.
- Accumulated eroded soil in drainage line structure, further will be used by user group for their land which will improve soil texture of their land.
- Farmers will take advantage of increased water table of their wells for cultivating crops during Rabi and Kharif.
- Ground water will be recharged
- It has also increased vegetation in Rabi season

AGRICULTURE AND LIVELIHOOD

- 373 farmers will get assured irrigation for Kharif & Ravi crops.
- Increased production will increase the income.
- This will also create agricultural employment opportunities in the villages.
- Engage labor force for repairing and maintenance for future livelihoods.
- It will help to grow fodder crop on bunds, which gives additional benefits to the beneficiary household from livestock development, reduce cost of fodder purchasing and Enhance milk production and serve as a supplementary livelihood source for the farmers.



5. Key steps followed for collective action & institution building for Environmental benefit works under MGNREGA

5.1. Identification of community leaders: Potential community leaders in 13 Gram Panchayats and village level community resource person were identified for developing community level resource pool of change makers. These resource groups consisting of community leaders are acting as multiplier for the program and boosting the community engagements in overall process.

5.2. Exposure visit of external MATEs/ PRIS and Technical Assistants: Training of technical team and cross learning is essential and hence many external visitors came to the project villages are as listed below:

SI.	Name of Project/Nala	Visitors from the Block	Visitors from the villages	Particip		
	Dhaguantala			PRI/Committee Members	GRS	TAs
1	Bhagwantola Nala	Mohla	6	45	4	5
2	Salhe kosumkasa Nala	A. Chowki	10	95	5	5
3	Kulhuri Nala (Lower Part)	Khairagarh	8	50	4	5
4	Ghumariya Nala	Chhuria	16	90	5	5
5	Chhipa Nala	Dongargaon	10	72	5	5
6	Other 8 districts of Chhattisgarh	Kawarha, Mun Sarguja, Suraj	geli, Bilaspur, pur, Jashpur, Koriya	82		

Following are the envisaged area for capacity building and hand-holding support-Technical support for implementation of MGNREGA works during the visits:

- Preparation of the DPR at one GP of each block
- Identification of the Key support person for work



- Review of labor budget of the MGNREGS
- Technical support to PRI/Mate for site selection lay out
- Technical and hand holding support at work site
- Planning with Gram Sabha and Panchayat for the Implementation of the plan
- Record keeping and reporting at GPs
- MIS and data entry in MGNREGS web-portal
- Support in Coordination with BLOCK GP and department
- **5.3. Technical support**: PRI members and implementation team at field level needs technical support on following tasks:
 - Layout and site selection
 - Determining whether manual or mechanical digging is required
 - Measuring progress status of works: measurement tool kits can be availed for the tasks which will be kept safely in a public building.
 - Laborers need to be trained at work sites about getting bigger environmental benefits to them through these initiatives.
 - Onsite stock maintenance requirement
 - Lease sites for material dumping
 - Part evaluation, FTO and fund release: coordination meetings with Gram Panchayat, Janpad Panchayat and Zila Panchayat were required for the same. Part payment to the supplier can also ensure hassle free supply of materials as vendors got their payment on regular intervals.
 - Shift wise work plan development: works can be conducted in multiple shifts to ensure timely completion. (i.e. 6 AM to 2 PM and 2 PM to 7 PM)
 - Gender based work distribution: works should be distributed based on capacity of workers. For example: women workers should be allotted digging work while men workers can be allotted heavy & load carrying work for proper work distribution.



- Placing appropriate mates at right places: MATEsneeds to be placed based upon their expertise & interest for getting full performance.
- Scheduling of works: work should be scheduled properly with consideration of material availability, land type and environmental conditions.
- GIS based INRM plan of 13 Gram Panchayat is also developed during the project period.
- **5. 4. Ensuring Transparency in the process:** Transparency is the key for community engagements and developing confidence of the community. Transparency in the project is maintained at different level through following process:
 - Material supply from multiple vendors
 - Monthly review at higher level: regular review about the sanctioning of work, payment and evaluation process through regular field visits from officials at higher level and monthly review meeting at Panchayat level need to be ensured.
 - Notice boards needs to be installed at worksites
 - Communication through social media can be also beneficial for ensuring the transparency.

Example says: WhatsApp group of key stakeholders & community members was created as 'ParyavaranPariyojana Gram' (Environment Project Village). This group has added officials at district and block levels, Technical Assistants, Gram Panchayat Sarpanch, Secretary, Mate and others.The key benefits of this group was:

- Daily work progress review on real-time
- Problems identification by community level
- Guidance, advice and immediate response received from concerned official & line department on real-time
- Work photographs were update in real-time and shared with all stakeholders very quickly





- **5.5.** Community level interventions for capacity building and stake holder sensitization: Engaging community and gaining their confidence through capacity building & sensitization is very important for any socio-economic developmental works. This has been done with participatory ways as listed below:
 - Ground water data analysis done in 11 G.P: this includes knowledge sharing and awareness of community on the status of ground water level.
 - II. Training on climate change: 1 training done at district level and many village meeting conducted on climate change. Outcomes of such exercise will help in planning process of Gram Panchayat which will reflect inclusion of more number of EB works.

The major points discussed in the training were:

- Process of building knowledge about the livelihood resources in the area.
- How to facilitate understanding of climate change and its manifestations for rural community.
- To build matrix of climate change induced weather variability and its effect on key livelihood activities.
- Process of assessing different development activities against climate change.
- How agro-forestry and trees can be useful in building community resilience against climate change.
- What are the information/data important for developing knowledge (exposure, sensitivity, adaptive capacity) of an area/village?
- Different tools to understand climate change related information at village level such as transect walk, Focus Group Discussion, Hard Mapping, and Seasonal Calendar.
- How to consolidate data for developing a climate smart GPDP.
- Steps and component of main streaming climate proofing initiatives into GPDP.



- III. Participation of community in Gram Sabhas: Community in the project villages were motivated for attending Gram Sabhas and raise their concerns about EB works. 20 village of 13 GP. All of them have also participated in Gram Swaraj Abhiyan 2018.
- **IV.** Strengthening of SHGs: SHG members of 65 SHGs in 20 villages were motivated to participate in the planning process.
- V. Participation of PRI members, Mate and farmers in the planning process: All PRI members, 45 Mates and farmers from 87 Farmers Club (Water User Group) from 13 G.P has participated in different platforms and shown their active involvement during the planning & implementation phase. Planning done in the aspects related to ground water recharging and improving ratio of agricultural land & productivity.
- VI. Stakeholder sensitization: stakeholder sensitization done through village meetings & Water user group meetings on the issues of natural resources, environmental vulnerabilities and need for effective planning. All the 13 GP are now maintaining records on climate change at Panchayat level.
- VII. Explained benefits of new structures to community: project proposal and works plans explained clearly to community in local language. Also shared rationale behind selection of structures and environmental, economic and social benefits through them.

5.6. Gram Panchayat level interventions to sensitize and motivate towards undertaking environmental benefit works instead of construction works:

- Gram Panchayats were sensitized to take more number of environmental benefit related works apart from construction works.
- Capacity of Gram Panchayats enhanced for taking watershed & environmental benefits related works. This has increase the percentage of total works approved in DPR implemented by 13 Gram Panchayat.
- Mates were also oriented at PRI meetings for increasing their confidence in taking up such works.
- PRI members were oriented and motivated for increased transparency in works done by Gram Panchayats.



- **5.7. Coordination with government departments:** Two Block and District level Trainings organized for functionaries of MGNREGA at Gram Panchayat, Janpad Panchayat and Zila Panchayat level.
 - Series of regular meeting conducted with line departments for implementation of 17 works above Rs. 20 Lakh.
 - Glitches at departmental levels like delay in issuing land maps and khasras etc. for 6 works were addressed with appropriate coordination.
 - Works were appropriately allocated to Technical Assistants under MGNREGA to reduce the workload and maximize their effectiveness in 13 G.P.
 - Appropriate agencies were determined for works which were beyond sanctioned limits of Gram Panchayats (20 lakh) which were Water Resource Department and Rural Engineering Services Department etc.

6. Sustainability and Maintenance


Sustainability maintenance and environmental benefit works cannot be sustained without community participation. The primary user will be the community and they are more connected with the projects and hence they will be the primary stakeholders for its success. Therefore community level sustainability and maintenance process should be followed by the user groups. The user group's process flow is as depicted below:





6.1. Water user group (Formation of user groups and their capacity building)

Structure wise 87 user groups were formed and they are getting proper capacity building and handholding support. List of members of these groups were getting approved by Gram Sabha. They should be the members of the villages and their land should be connected to the watershed structures. They were capacitated time to time about their roles and responsibilities. From the beginning they were well explained through the satellite imagery during developing resource maps and they were involved in field visits.





6.2. Monitoring of project sites: From the beginning they were involved in monitoring of work

progress near to their farm land. So that they will ensure quality work and motivated for its sustainability through participatory ways.

6.2. Maintenance: There are formal agreements between members of user groups and Panchayats which mentioned clauses of handing over process and regular maintenance of new structures as per their capacities during emergency situation before taking help from Panchayats or line departments.



6.2. Water distribution Plan: equal distribution of water among farmers were ensured through common agreement. So that, all the farmers should get water during the time of need without any discrepancies.

6.2. Exposure visit of group leaders and volunteers- As a confidence building program, exposure visit were organized for group leaders of labor group and mates as a part of the on site training in different villages which provided opportunity to them to see the community initiatives in the neighboring areas and motivated do best work in their respective villages and group leader and PRI member. Technical assistant were also made exposure visit to Nasik for understanding of the PIM work.

Kindly refer Annexure-1 for: Physical Progress Report of Demonstration Site for Month April 2018 under MoRD-GIZ Project (MGNREGA/PMKSY) in Dongargarh, Rajnandgaon.



Annexure- 1

PHYSICAL PROGRESS REPORT OF DEMONSTRATION SITE FOR MONTH APRIL 2018 MoRD-GIZ Project (MGNREGA/PMKSY)

JANPAD PANCHAYAT- DONGARGARH, DIST-RAJNANDGAON

S. Name of Work		Village	Sanctioned Amount			Expe	enditure As Sanction	s Per	Implementation	Physical
no		Name	Labor	Material	Total	Labor	Material	Total	Agency	Status
1	G.S. 1	Sivnikala	55100	170700	225800	41084	129177	170261	GRAM PANCHAYAT	COMPLETE
2	G.S. 2	Sivnikala	43700	135100	178800	42688	123500	166188	GRAM PANCHAYAT	COMPLETE
3	G.S. 3	Sivnikala	43700	135100	178800	43570	117210	160780	GRAM PANCHAYAT	COMPLETE
4	G.S. 4	Sivnikala	52200	161800	214000	52830	145694	198524	GRAM PANCHAYAT	COMPLETE
5	G.S. 5	Sivnikala	52200	161800	214000	48647	149600	198247	GRAM PANCHAYAT	COMPLETE
6	Stop Dam Rapta 1	Sivnikala	796500	3853000	464950 0	514000	3140000	365400 0	WRD	Incomplete
7	Stop Dam Rapta 2	Sivnikala	796500	3885100	468160 0	522000	2922000	344400 0	WRD	Incomplete
8	B.W.R.(ishwar)	Sivnikala	4300	24100	28400	4240	22900	27140	GRAM PANCHAYAT	COMPLETE
9	B.W.R.(devnath)	Sivnikala	4300	24100	28400	-	-		GRAM PANCHAYAT	Cancelled
10	B.W.R.(ramhin)	Sivnikala	4300	24100	28400	-	_		GRAM PANCHAYAT	Cancelled
11	B.W.R.(sukhchara n)	Sivnikala	4300	24100	28400	-	_		GRAM PANCHAYAT	Cancelled
12	FORM POND	Sivnikala	127000	33000	160000	104709	-	104709	GRAM PANCHAYAT	COMPLETE
13	FORM POND	Sivnikala	127000	33000	160000	121546	-	121546	GRAM PANCHAYAT	COMPLETE
14	FORM POND	Sivnikala	121500	6200	127700	118570	_	118570	GRAM PANCHAYAT	COMPLETE
15	FORM POND	Sivnikala	121500	6200	127700	119238	_	119238	GRAM PANCHAYAT	COMPLETE
16	Stopdam 1	Khairbana	295900	1405000	170090 0	239334	-	239334	GRAM PANCHAYAT	Partially Incomplete
17	Stopdam 3	Khairbana	295900	1405000	170090 0	282576	-	282576	GRAM PANCHAYAT	Partially Incomplete
18	Stop Dam Rapta	Khairbana	790600	3915000	470560 0	725000	2970000	369500 0	WRD	Partially Incomplete
19	B.C. Dam 1	Bijnapur	41000	94000	135000	32231	77200	109431	GRAM PANCHAYAT	COMPLETE
20	B.C. Dam 2	Bijnapur	41000	94000	135000	37274	77200	114474	GRAM PANCHAYAT	COMPLETE
21	B.C. Dam 3	Bijnapur	50000	115000	165000	41082	94600	135682	GRAM PANCHAYAT	COMPLETE
22	B.C. Dam 4	Bijnapur	43900	101100	145000	30227	85900	116127	GRAM PANCHAYAT	COMPLETE
23	B.C. Dam 5	Bijnapur	62100	142700	204800	28263	90000	118263	GRAM PANCHAYAT	COMPLETE
24	B.C. Dam 6	Bijnapur	68200	156600	224800	36573	97000	133573	GRAM PANCHAYAT	COMPLETE



25	B.W.R.(sufal)	Bijnapur	4300	24100	28400	4240	22900	27140	GRAM PANCHAYAT	COMPLETE
26	B.W.R.(rikhi)	Bijnapur	4300	24100	28400	4240	22900	27140	GRAM PANCHAYAT	COMPLETE
27	B.W.R.(mannu)	Bijnapur	4300	24100	28400	4240	22900	27140	GRAM PANCHAYAT	COMPLETE
28	BWR(omkar)	Bijnapur	4300	24100	28400	4240	22900	27140	GRAM PANCHAYAT	COMPLETE
29	G.S. 1	Bijnapur	52200	161800	214000	55778	145500	201278	GRAM PANCHAYAT	COMPLETE
30	G.S. 2	Bijnapur	58000	169700	227700	55201	173207	228408	GRAM PANCHAYAT	COMPLETE
31	G.S. 3	Bijnapur	58000	169700	227700	55778	98451	154229	GRAM PANCHAYAT	COMPLETE
32	B.C. Dam 1	Bijnapur	23800	40000	63800	22532	34900	57432	GRAM PANCHAYAT	COMPLETE
33	B.C. Dam 2	Bijnapur	20000	34600	54600	19092	-	19092	GRAM PANCHAYAT	COMPLETE
34	B.C. Dam 3	Bijnapur	22500	38800	61300	20640	-	20640	GRAM PANCHAYAT	COMPLETE
35	B.C. Dam 4	Bijnapur	20000	34600	54600	19952	-	19952	GRAM PANCHAYAT	COMPLETE
36	B.C. Dam 5	Bijnapur	23800	40000	63800	24080	34900	58980	GRAM PANCHAYAT	COMPLETE
37	FORM POND	Bijnapur	127000	33000	160000	123246	-	123246	GRAM PANCHAYAT	COMPLETE
38	FORM POND	Bijnapur	127000	33000	160000	126419	-	126419	GRAM PANCHAYAT	COMPLETE
39	Pond	Bijnapur	527700	21300	549000	38744	-	38744	GRAM PANCHAYAT	COMPLETE
40	Stop Dam	Bijnapur	222700	1155500	137820 0	_	-		GRAM PANCHAYAT	Cancelled
41	Stop Dam	Palandur	314300	1638400	195270 0	279629	4572536	485216 5	GRAM PANCHAYAT	COMPLETE
42	Stop Dam	Palandur	310100	1567200	187730 0	275030	750733	102576 3	GRAM PANCHAYAT	COMPLETE
43	Stop Dam	Palandur	300800	1567200	186800 0	243036	52999	296035	GRAM PANCHAYAT	COMPLETE
44	Stop Dam	Palandur	306000	1592000	189800 0	292782	521979	814761	GRAM PANCHAYAT	COMPLETE
45	Gabian	Palandur	52200	161800	214000	5159	160107	165266	GRAM PANCHAYAT	COMPLETE
46	Gabian	Palandur	52200	161800	214000	51076	138442	189518	GRAM PANCHAYAT	COMPLETE
47	Gabian	Palandur	52200	161800	214000	54966	141084	196050	GRAM PANCHAYAT	COMPLETE
48	Gabian	Palandur	52200	161800	214000	59794	137453	197247	GRAM PANCHAYAT	COMPLETE
49	B.W.R.	Palandur	4300	24100	28400	-	-		GRAM PANCHAYAT	Cancelled
50	B.W.R.	Palandur	4300	24100	28400	-	-		GRAM PANCHAYAT	Cancelled
51	FORM POND	Palandur	127000	33000	160000	125132	-	125132	GRAM PANCHAYAT	COMPLETE
52	FORM POND	Palandur	127000	33000	160000	126420	-	126420	GRAM PANCHAYAT	COMPLETE
53	FORM POND	Palandur	127000	33000	160000	126420	-	126420	GRAM PANCHAYAT	COMPLETE
54	FORM POND	Palandur	127000	33000	160000	_	-		GRAM PANCHAYAT	Cancelled
55	form Pond	Jarwahi/saha spur	127000	33000	160000	126561	-	126561	GRAM PANCHAYAT	COMPLETE
56	Gabian	Jarwahi/saha spur	52200	161800	214000	46529	67464	113993	GRAM PANCHAYAT	COMPLETE
57	Gabian	Jarwahi/saha spur	46500	144000	190500	46319	122100	168419	GRAM PANCHAYAT	COMPLETE



58	Gabian	Jarwahi/saha spur	52200	161800	214000	56874	149126	206000	GRAM PANCHAYAT	COMPLETE
59	LBS	Jarwahi/saha spur	17300	26700	44000	18177		18177	GRAM PANCHAYAT	COMPLETE
60	LBS	Jarwahi/saha spur	16000	25000	41000	15916	24000	39916	GRAM PANCHAYAT	COMPLETE
61	Stopdam	Jarwahi/saha spur	198600	1011000	120960 0	1210		1210	GRAM PANCHAYAT	Incomplete
62	Form pond(suresh)	Jarwahi/saha spur	127000	33000	160000	126561		126561	GRAM PANCHAYAT	COMPLETE
63	Form pond(Ravi)	Jarwahi/saha spur	127000	33000	160000	125921		125921	GRAM PANCHAYAT	COMPLETE
64	Stop Dam + Rapata	Thakurtola	761800	3940200	470200 0	698836	3935783	463461 9	RES	COMPLETE
65	Stop Dam	Thakurtola	300800	1567500	186830 0	315137	913142	122827 9	GRAM PANCHAYAT	Incomplete
66	Stop Dam	Thakurtola	306200	1592000	189820 0	347775	885409	123318 4	GRAM PANCHAYAT	Incomplete
67	Gabian	Thakurtola	55100	170700	225800	53941	16084	70025	GRAM PANCHAYAT	COMPLETE
68	Gabian	Thakurtola	75100	232900	308000	7659	225269	232928	GRAM PANCHAYAT	COMPLETE
69	Gabian	Thakurtola	52200	161800	214000	51436	156700	208136	GRAM PANCHAYAT	COMPLETE
70	Gabian	Thakurtola	52200	161800	214000	51269	155702	206971	GRAM PANCHAYAT	COMPLETE
71	FORM POND	Thakurtola	127000	33000	160000	89846		89846	GRAM PANCHAYAT	COMPLETE
72	FORM POND	Thakurtola	127000	33000	160000	126402		126402	GRAM PANCHAYAT	COMPLETE
73	FORM POND	Thakurtola	127000	33000	160000	125879		125879	GRAM PANCHAYAT	COMPLETE
74	Stopdam 1	Jhandatalab	296500	1592200	188870 0	203767	612996	816763	GRAM PANCHAYAT	COMPLETE
75	Stopdam 2	Jhandatalab	296500	1592200	188870 0	224000	772000	996000	GRAM PANCHAYAT	COMPLETE
76	Stopdam 3	Jhandatalab	296500	1592200	188870 0	247896	423610	671506	GRAM PANCHAYAT	COMPLETE
77	G.S. 1	Jhandatalab	52200	14800	67000	48096	160500	208596	GRAM PANCHAYAT	COMPLETE
78	G.S. 2	Jhandatalab	75100	179700	254800	52030	177798	229828	GRAM PANCHAYAT	COMPLETE
79	B.W.R.(fatte)	Jhandatalab	4300	24100	28400	-	_		GRAM PANCHAYAT	Cancelled
80	B.W.R.(Gopi)	Jhandatalab	4300	24100	28400	-	-		GRAM PANCHAYAT	Cancelled
81	B.W.R.(Santram)	Jhandatalab	4300	24100	28400	-	-		GRAM PANCHAYAT	Cancelled
82	B.W.R.(Jahjit)	Jhandatalab	4300	24100	28400	-	_		GRAM PANCHAYAT	Cancelled
83	FORM POND(bhisham)	Jhandatalab	102400	9600	112000	130427	13200	143627	GRAM PANCHAYAT	COMPLETE
84	FORM POND	Jhandatalab	127000	33000	160000	115230	13200	128430	GRAM PANCHAYAT	COMPLETE
85	FORM POND	Jhandatalab	127000	33000	160000	115397	-	115397	GRAM PANCHAYAT	COMPLETE
86	FORM POND	Jhandatalab	127000	33000	160000	100792	-	100792	GRAM PANCHAYAT	COMPLETE
87	Pond (tank k baju)	Jhandatalab	953400	35200	988600	872470	-	872470	GRAM PANCHAYAT	COMPLETE
88	Pond (Sanbora)	Jhandatalab	953400	35200	988600	432302	-	432302	GRAM PANCHAYAT	COMPLETE
89	Stopdam Cum Rapta	Jhandatalab					-		WRD	COMPLETE
90	Stop Dam + Rapata	Chhipa	817700	4122200	493990 0	729796	3215579	394537 5	RES	Incomplete



91	Stop Dam	Chhipa	300800	1567200	186800 0	235964	626287	862251	GRAM PANCHAYAT	Partially Incomplete
92	Stop Dam	Chhipa	300800	1567200	186800 0	376410 4	1082053 9	0	GRAM PANCHAYAT	Incomplete
93	Stop Dam	Chhipa	930600	3233100	416370 0	100215 6	3207975	421013 1	RES	Partially Incomplete
94	Stop Dam	Chhipa	997000	3306300	430330 0	900592	2495098	339569 0	RES	Partially Incomplete
95	Gabian	Chhipa	103700	322300	426000	44923	270000	314923	GRAM PANCHAYAT	COMPLETE
96	Gabian	Chhipa	89400	277600	367000	76755	128513	205268	GRAM PANCHAYAT	COMPLETE
97	Gabian	Chhipa	52200	161800	214000	1867		1867	GRAM PANCHAYAT	Incomplete
98	Gabian	Chhipa	75100	232900	308000	2505		2505	GRAM PANCHAYAT	Incomplete
99	FORM POND	Chhipa	127000	33000	160000				GRAM PANCHAYAT	Cancelled
10 0	FORM POND	Chhipa	127000	3000	130000			0	GRAM PANCHAYAT	Cancelled
10 1	Stop Dam	Dodki	106910 0	3614100	468320 0	104249 2	3479413	452190 5	RES	Partially Incomplete
10 2	Stop Dam	Dodki	104930 0	3678900	472820 0	362758 1	1037720	466530 1	RES	Partially Incomplete
10 3	Stop Dam+ Desilting+Rapata	Dodki	797400	4106800	490420 0	700040	3978076	467811 6	RES	Incomplete
10 4	Gabian	Dodki	37900	117100	155000	38779	113820	152599	GRAM PANCHAYAT	COMPLETE
10 5	LBS	Dodki	15900	25100	41000				GRAM PANCHAYAT	Partially Incomplete
10 6	LBS	Dodki	15900	25100	41000				GRAM PANCHAYAT	Partially Incomplete
10 7	Stop Dam + Rapata	saltikri	757400	3736800	449420 0	992537	2787873	378041 0	RES	Partially Incomplete
10 8	Stop Dam	saltikri	300800	1567200	186800 0	299014	626197	925211	GRAM PANCHAYAT	Partially Incomplete
10 9	Stop Dam	saltikri	300800	1567200	186800 0	301911	469638	771549	GRAM PANCHAYAT	Partially Incomplete
11 0	Gabian	saltikri	522000	161800	683800	59438	144363	203801	GRAM PANCHAYAT	COMPLETE
11 1	Renovation Form Pond	saltikri	996000	-	996000				GRAM PANCHAYAT	Incomplete
11 2	LBS	saltikri	24800	37200	62000	19092		19092	GRAM PANCHAYAT	Incomplete
11 3	LBS	saltikri	24800	37200	62000	15824		15824	GRAM PANCHAYAT	Incomplete
11 4	BWR(shivlal)	saltikri	4300	24100	28400				GRAM PANCHAYAT	Cancelled
11 5	BWR(Lalta)	saltikri	4300	24100	28400			0	GRAM PANCHAYAT	Cancelled
11 6	Form Pond	Basantpur	127000	33000	160000	128310		128310	GRAM PANCHAYAT	COMPLETE
11 7	Form Pond	Basantpur	127000	33000	160000				GRAM PANCHAYAT	Cancelled
11 8	Stop Dam	Kolihapuri	103560 0	3447500	448310 0	977648	3436491	441413 9	RES	Partially Incomplete
11 9	Stop Dam	Kolihapuri	103080 0	3658300	468910 0	973692	3641730	461542 2	RES	Partially Incomplete
9			200000	1567200	186800	64275	173900	238175	GRAM PANCHAYAT	Partially
12 0	Stop Dam	Kolihapuri	300800	.00.200	0					Incomplete
12	Stop Dam Gabian	Kolihapuri	58000	179700	237700	59884		59884	GRAM PANCHAYAT	COMPLETE



12	Gabian	Kolihapuri	58000	179700	237700	43888		43888	GRAM PANCHAYAT	COMPLETE
12	Gabian	Kolihapuri	75100	232900	308000				GRAM PANCHAYAT	COMPLETE
12	Gabian	Kolihapuri	66000	206400	272400				GRAM PANCHAYAT	COMPLETE
5 12 6	Stop Dam	Gadabhawar	272800	1415200	168800	203443		203443	GRAM PANCHAYAT	Partially Incomplete
12 7	Gabian	Gadabhawar	69400	215300	284700	63165	226400	289565	GRAM PANCHAYAT	COMPLETE
12 8	Form Pond	Gadabhawar	853900	35700	889600	632845		632845	GRAM PANCHAYAT	COMPLETE
12 9	LBS	Gadabhawar	19800	30200	50000	19655		19655	GRAM PANCHAYAT	COMPLETE
13	LBS	Gadabhawar	19800	30200	50000	17641		17641	GRAM PANCHAYAT	COMPLETE
13	LBS	Gadabhawar	19800	30200	50000	8425		8425	GRAM PANCHAYAT	COMPLETE
13	Pond	Gadabhawar	154010	54500	159460 0	632845		632845	GRAM PANCHAYAT	COMPLETE
13	Pond	Gadabhawar	0 178000	13500	191500	181364		181364	GRAM PANCHAYAT	COMPLETE
13	Stop Dam	Saloni	216060	1604500	376510	102400 0	1251000	227500 0	WRD	Partially
13	Stop Dam	Saloni	216060	1604500	0 376510	990000	1217000	220700	WRD	Incomplete Partially
13	Stop Dam	Saloni	216060	1636500	0 379710	111600	1236000	235200	WRD	Incomplete Partially
13 7	Gabian	Saloni	0 66500	206400	0 272900	0 63794	18199	0 81993	GRAM PANCHAYAT	Incomplete COMPLETE
13	B.W.R.(dayaram)	Saloni	4300	24100	28400	3956	22530	26486	GRAM PANCHAYAT	COMPLETE
13	B.W.R.(fakir)	Saloni	4300	24100	28400	3841	23400	27241	GRAM PANCHAYAT	COMPLETE
14	B.W.R.(tularam)	Saloni	4300	24100	28400				GRAM PANCHAYAT	Cancelled
14	B.W.R.(Nandram)	Saloni	4300	24100	28400				GRAM PANCHAYAT	Cancelled
14	Form pond(khedi)	Saloni	127000	33000	160000	109385		109385	GRAM PANCHAYAT	COMPLETE
14	Stop Dam	Ruwatala	191900	985300	117720	149181	545864	695045	GRAM PANCHAYAT	Partially
14	Stop Dam	Ruwatala	212400	1087800	130020	184990	759699	944689	GRAM PANCHAYAT	Incomplete Partially
14	Stop Dam	Ruwatala	286600	1500100	0 178670	.0.000		01.000	GRAM PANCHAYAT	Incomplete Cancelled
5 14	Stop Dam	Ruwatala	207400	1056200	0 126360				GRAM PANCHAYAT	Cancelled
6 14	Gabian	Ruwatala	52200	161800	0 214000	51681	158500	210181	GRAM PANCHAYAT	COMPLETE
7 14	Gabian	Ruwatala	66500	206400	272900	61761	193693	255454	GRAM PANCHAYAT	COMPLETE
8 14	Gabian	Ruwatala	46500	144000	190500	44714	138897	183611	GRAM PANCHAYAT	COMPLETE
9 15	Pond (DS)	Ruwatala	40000	144000	131400	77114	130031	103011	GRAM PANCHAYAT	Partially
0 15	` '			_	0 185800					Incomplete Partially
1 15	Pond (DS)	Ruwatala	-	_	0				GRAM PANCHAYAT	Incomplete
2	Pond (DS) B.W.R.(Gautam/ra	Ruwatala	4000	04466	389000	607:	00000	0707:	GRAM PANCHAYAT	COMPLETE
3	mcharan) B.W.R.(Melaram/l	Ruwatala	4300	24100	28400	3871	23800	27671	GRAM PANCHAYAT	COMPLETE
4	atkhor) B.W.R.(radheshya	Ruwatala	4300	24100	28400	4205	23183	27388	GRAM PANCHAYAT	COMPLETE
5	m)	Ruwatala	4300	24100	28400				GRAM PANCHAYAT	Cancelled



15 6	B.W.R.(gaindu)	Ruwatala	4300	24100	28400				GRAM PANCHAYAT	Cancelled
15 7	B.W.R.(Bhaggu)	Ruwatala	4300	24100	28400				GRAM PANCHAYAT	Cancelled
15 8	B.W.R.(Teshwar)	Ruwatala	4300	24100	28400				GRAM PANCHAYAT	Cancelled
15 9	B.W.R.(ghanshya m)	Mohara	4300	24100	28400	2064		2064	GRAM PANCHAYAT	Cancelled
16 0	B.W.R.(maniram)	Mohara	4300	24100	28400				GRAM PANCHAYAT	Cancelled
16 1	B.W.R.(birsingh)	Mohara	4300	24100	28400	2064		2064	GRAM PANCHAYAT	Cancelled
16 2	B.W.R.(sonuram)	Mohara	4300	24100	28400				GRAM PANCHAYAT	Cancelled
16 3	B.W.R.(dayaram)	Kasari	4300	24100	28400				GRAM PANCHAYAT	Cancelled
16 4	B.W.R.(Jaitram)	Kasari	4300	24100	28400	4128		4128	GRAM PANCHAYAT	COMPLETE
16 5	B.W.R.(Ganeshra m)	Kasari	4300	24100	28400				GRAM PANCHAYAT	Cancelled
16 6	B.W.R.(paldram)	Kasari	4300	24100	28400				GRAM PANCHAYAT	Cancelled
16 7	Pond	Kasari		-	131000 0				GRAM PANCHAYAT	Incomplete
16 8	Stop Dam	Thekwa	290000	1408000	169800 0	251349	422537	673886	GRAM PANCHAYAT	Partially Incomplete
16 9	Stop Dam	Thekwa	290000	1408000	169800 0	226008	668000	894008	GRAM PANCHAYAT	Partially Incomplete
17 0	BWR(tularam)	Thekwa	4300	24100	28400				GRAM PANCHAYAT	Cancelled